

2015 Priority Sewer Rehabilitation Project, Phase I

CUSTOMER: City of Goldsboro, NC

LOCATION: Goldsboro, NC

PERIOD OF PERFORMANCE: 6/2015 — 9/2015

PROJECT DESCRIPTION:

Installation of approximately 3,473 linear feet of CURED-IN-PLACE PIPE into existing 8, 12 and 15-inch clay sanitary sewer pipes as shown on the construction drawings. Open cut replacement of approximately 115 linear feet of existing 8 and 15-inch clay sewer with SDR 35 PVC. Reconnection and replacement of approximately 27 existing service laterals with 4-inch SCH 40 PVC. Manhole rehabilitation including approximately 414 VF of cementitious lining with calcium aluminate mortar, 128 VF of epoxy liner, and other miscellaneous repairs.

